BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet
3rd And Final Bill

Item No: 1

Item Name: Providing and constructing Precast concrete solid blocks with compressive strenght not less than 35Kg/sqm with cement mortar 1:4 masonry (quion, Jamb, closer blocks) with solid concrete blocks of size 40x20x20cms confirming to IS:2185/1965 in superstructure including cost of materials, labour charges, scalffolding, curing etc., complete as per specifications. 12/3/22

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		Compound Wall @ SaiBaba Temple							
		1.00	22.60	-	-	-	1.90	42.94	
	Purohith Building								
	Long Wall	2	6.90				3.00	41.40	
	Short Wall	2	7.00				3.00	42.00	
	Deductions for m								
	Windows W	-1	1.50				0.90	-1.35	
	W1	-2	1.10				1.10	-2.42	
	W2	-1	1.30				1.50	-1.95	
	Ventilators								
	v	-2	0.60				0.60	-0.72	
	Door								
	D	-1	0.90				2.10	-1.89	
							Total Qty Work Done	118.01	Sqm
							Qty Limited	74.68	Sqm
							Add Qty,EMB No-1 in 1st RA Bill	53.33	Sqm
							Add Qty,EMB No-2 in 2nd RA Bill	20.52	Sqm
							Total Work Done	148.53	Sqm
							DPQ Qty,EMB No-1 in 1st RA Bill	53.33	Sqm
							Add Qty,EMB No-2 in 2nd RA Bill	20.52	Sqm
							Qty Payable in this bill	74.68	Sqm

Contractor Representative

QUALITY CONTROL CIVIL WORKS & ENGINEERS Bangalore

Consultant Representative

12/5/2022

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 2

Item Name: Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:8, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5-1.13 (Upto 125%)

SLNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Compound Wall	1.00	22.60	0.30	0.30	0.30	0.30	2.03	

Total Qty Work Done	2.03	Cum
Qty Limited	2.00	Cum
Add Qty,EMB No-1 in 1st RA Bill	11.08	Cum
Add Qty,EMB No-2 in 2nd RA Bill(Up to 125%)	2.20	Cum
Add Qty,EMB No-2 in 2nd RA Bill(Above 125%)	4.60	Cum
Total Work Done	19.88	Cum
DPQ Qty,EMB No-1 in 1st RA Bill	11.08	Cum
DPQ Qty,EMB No-2 in 2nd RA Bill(Up to 125%)	2.20	Cum
DPQ Qty,EMB No-2 in 2nd RA Bill(Above 125%)	4.60	Cum
Qty Payable in this bill	2.00	Cum

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

12/05/2022

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub Division

12/05/2022

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet
3rd And Final Bill

Item No: 3 — 20/05/22

Item Name: Providing and laying in position plain cement concrete of mix 1:2:4 with OPC cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.459cum machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	Compound Wall		1.00	22.60	0.90	0.90	0.90	0.10	2.03	
	Rataining Wall			From SDM Modular Furnitures Behind Railway Track						
	0.00	30.00	1	30.00	2.00	2.00	2.00	0.10	6.00	
	30.00	36.32	1	6.32	2.00	2.00	2.00	0.10	1.26	
	36.32	45.32	1	9.00	2.00	2.00	2.00	0.10	1.80	
	45.32	65.32	1	20.00	2.00	2.00	2.00	0.10	4.00	

Total Qty Work Done	15.10	Cum
Qty Limited	8.31	Cum
Add Qty,EMB No-1 in 1st RA Bill	0.00	Cum
Add Qty,EMB No-2 in 2nd RA Bill(Up to 125%)	10.39	Cum
Add Qty,EMB No-2 in 2nd RA Bill(Above 125%)	4.55	Cum
Total Work Done	23.25	Sqm
DPQ Qty,EMB No-1 in 1st RA Bill	0.00	Cum
DPQ Qty,EMB No-2 in 2nd RA Bill(Up to 125%)	10.39	Cum
DPQ Qty,EMB No-2 in 2nd RA Bill(Above 125%)	4.55	Cum
Qty Payable in this bill	8.31	Cum

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS * Bangalore

Consultant Representative

20/5/2022

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division
20/05/22

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet
3rd And Final Bill

Item No:	4
Item Name:	Providing 18mm thick cement plaster in single coat with cement mortor 1:3, to brick masonry including rounding off corners wherver required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.

12/5/2022

SLNO	CHAINAGE / Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Purohith Building Outside Plastering									
	Long Wall		2	7.00				3.00	42.00	
	Short Wall		2	7.00				3.00	42.00	
	Deductions									
	Windows	W	-1	1.50				0.90	-1.35	
		W1	-2	1.10				1.10	-2.42	
		W2	-1	1.30				1.50	-1.95	
	Ventilators									
		v	-2	0.60				0.60	-0.72	
	Door									
		D	-1	0.90				2.10	-1.89	
								Total Qty Work Done	**75.67**	**Sqm**
								Qty Limited	**64.48**	**Sqm**
								Add Qty,EMB No-1 in 1st RA Bill	**53.33**	**Sqm**
								Add Qty,EMB No-2 in 2nd RA Bill	**0.00**	**Sqm**
								Total Work Done	**117.81**	**Sqm**
								DPQ Qty,EMB No-1 in 1st RA Bill	**53.33**	**Sqm**
								Add Qty,EMB No-2 in 2nd RA Bill	**0.00**	**Sqm**
								Qty Payable in this bill	**64.48**	**Sqm**

QUALITY CONSULTANTS & ENGINEERS Bangalore

Contractor Representative

Consultant's Representative

12/5/2022

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 5

Item Name: Providing 15m thick cement plaster in single coat with cement mortar 1:4,tobrick masonry including rounding off corners wherever reuired smooth rendering, Providing and removing scaffolding, including cost of materials, labour. Curing complete as per specifications.

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Add Qty,EMB No-1 in 1st RA Bill					27.86	Sqm
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Sqm
			Total Work Done					27.86	Sqm
			DPQ Qty,EMB No-1 in 1st RA Bill					27.86	Sqm
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Sqm
			Qty Payable in this bill					Nill	Sqm

Contractor Representative

CIVIL CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

17/5/2022

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 6

12/5/22

Item Name: Providing 12mm thick cement plaster in single coat with cement mortor 1:4, to ceiling including rounding off corners wherver required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Purohith Building @ Sai Baba Temple								
	Ground Floor		**Ceiling**						
	Room1	1	3.00	3.00	3.00	3.00		9.00	
	Room2	1	2.40	3.00	3.00	3.00		7.20	
	Hall	1	4.65	2.30	2.30	2.30		10.70	
	Kitchen	1	2.30	1.90	1.90	1.90		4.37	
	Toilet Room1	1	2.00	0.90	0.90	0.90		1.80	
	Projected Slab	1	7.00	0.90	0.90	0.90		6.30	
			Inside Chejja						
	Room1	2	6.00	0.50	0.50	0.50		6.00	
	Room2	2	5.40	0.50	0.50	0.50		5.40	
	Kitchen	2	2.30	0.50	0.50	0.50		2.30	
	Windows Chejja	8	1.80	0.60	0.60	0.60		8.64	
			Inside Plastering						
	Room1	2	3.00	2.90	2.90	2.90		17.40	
		2	3.00	2.90	2.90	2.90		17.40	
	Room2	2	2.40	2.90	2.90	2.90		13.92	
		2	3.00	2.90	2.90	2.90		17.40	
	Hall	2	4.65	2.90	2.90	2.90		26.97	
		2	2.30	2.90	2.90	2.90		13.34	
	Kitchen	2	2.30	2.90	2.90	2.90		13.34	
		2	2.00	2.90	2.90	2.90		11.60	
	Deductions								
	Doors D	-1	1.00				2.10	-2.10	
	D1	-1	0.90				2.10	-1.89	
	D2	-1	0.70				2.10	-1.47	
	D3	-1	0.75				2.10	-1.58	
	Windows W	-1	1.50				0.90	-1.35	
	W1	-2	1.10				1.10	-2.42	
	W2	-1	1.30				1.50	-1.95	
	Ventilators								
	V	-2	0.60				0.60	-0.72	
	First Floor		**Ceiling**						
	Room1	1	7.00	3.30	3.30	3.30		23.10	
	Projected Slab	1	7.00	0.90	0.90	0.90		6.30	
	Windows Chejja	4	1.80	0.60	0.60	0.60		4.32	
			Inside Plastering						
	Room1	2	6.60				2.90	0.00	

Scanned with CamScanner

	Toilet Room		2	3.30				2.90	0.00	
			2	1.20				2.90	6.96	
			2	1.50				2.90	8.70	
	Deductions									
	Doors	D	-1	1.00				2.10	-2.10	
	Windows	W1	-1	1.50				1.30	-1.95	
		W2	-1	1.40				1.10	-1.54	
	Ventilators									
		v	-1	0.53				0.53	-0.28	
				Parapet Wall						
			2	3.30				0.90	5.94	
			2	12.54				0.90	22.57	
				Outside Plastering						
	Room1		2	7.00				3.10	43.40	
			2	3.30				3.10	20.46	
	Deductions									
	Doors	D	-1	1.00				2.10	-2.10	
	Doors	D2	-1	0.75				2.10	-1.58	
	Windows	W1	-1	1.50				1.30	-1.95	
		W2	-1	1.40				1.10	-1.54	
	Ventilators									
		v	-1	0.53				0.53	-0.28	
	Ground Floor			**Staircase Waist Slab**						
			1	2.50	1.10	1.10	1.10		2.75	
			1	1.15	0.90	0.90	0.90		1.04	
			1	4.90	0.90	0.90	0.90		4.41	
				Compound Wall						
			2	22.60				2.10	94.92	
	Deductios- Gate		-1	1.30				1.50	-1.95	
				Sai Baba Temple						
	Long Wall		1	60.00				3.10	186.00	
	Short Wall		1	9.50				3.10	29.45	
	Deductios- Windows		-3	1.50				1.50	-6.75	
								Total Qty Work Done	**617.90**	**Sqm**
								Add Qty,EMB No-1 in 1st RA Bill	**0.00**	**Sqm**
								Add Qty,EMB No-2 in 2nd RA Bill	**0.00**	**Sqm**
								Total Work Done	**617.90**	**Sqm**
								DPQ Qty,EMB No-1 in 1st RA Bill	**0.00**	**Sqm**
								Add Qty,EMB No-2 in 2nd RA Bill	**0.00**	**Sqm**
								Qty Payable in this bill	**617.90**	**Sqm**

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS * CIVIL * Bangalore

Consultant Representative

12/5/2022

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple and Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 7

2/5/22 20/7/22

Item Name: Providing and laying flooring using prepolished water cut/gang saw 19 mm thick Granite laid over bed of 20mm thick 1:4 and jointed with neat cement slurry mixed with pigment of mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc., complete. using black granite/ Multy Red / Ruby Red/ Black / Hassan Green Granite of width not less than 900mm

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg R (m)	D (m)	QTY	REMARKS
			Sai Baba Temple Kitchen Hall						
	Stage	1.00	11.00	3.90	3.90	3.90		42.90	
	Deductions								
	Pillars	-2.00	17.79					-35.57	
			Sai Baba Temple Function Hall						
	Front Door	1.00	1.95	4.30	4.30	4.30		8.39	
	Steps								
	Treads	2.00	4.00	0.35	0.35	0.35		2.80	
	Riser	2.00	4.00	0.15	0.15	0.15		1.20	
							Total Qty Work Done	**19.71**	**Sqm**
							Add Qty,EMB No-1 in 1st RA Bill	**37.30**	**Sqm**
							Add Qty,EMB No-2 in 2nd RA Bill	**0.00**	**Sqm**
							Total Work Done	**57.01**	**Sqm**
							DPQ Qty,EMB No-1 in 1st RA Bill	**37.30**	**Sqm**
							Add Qty,EMB No-2 in 2nd RA Bill	**0.00**	**Sqm**
							Qty Payable in this bill	**19.71**	**Sqm**

Contractor Representative

QUALITY CONSULTANTS Bangalore

Consulting Representative

7/7/2022

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division
20/07/22

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 8

Item Name: Providing vitrified tiles 1000 x 1000mm /800x1200mm of approved make, shade and size for flooring laid on a bed of 12mm thick cement mortar 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing complete as per specification 14.45.1 (Data Approved rate)

20/7/22

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Ground Floor				**Purohita House**				
	Hall	1	5.10	2.40	2.40	2.40		12.24	
	Skirting	1	15.00	0.10	0.10	0.10		1.50	
	Room-1	1	2.45	3.10	3.10	3.10		7.60	
	Skirting	1	11.10	0.10	0.10	0.10		1.11	
	Room-2	1	3.50	3.10	3.10	3.10		10.85	
	Skirting	1	13.20	0.10	0.10	0.10		1.32	
	Kitchen	1	2.50	1.95	1.95	1.95		4.88	
	Skirting	1	8.90	0.10	0.10	0.10		0.89	
							Total Qty Work Done	**40.38**	**Sqm**
							Add Qty,EMB No-1 in 1st RA Bill	**592.89**	**Sqm**
							Add Qty,EMB No-2 in 2nd RA Bill	**0.00**	**Sqm**
							Total Work Done	**633.27**	**Sqm**
							DPQ Qty,EMB No-1 in 1st RA Bill	**592.89**	**Sqm**
							Add Qty,EMB No-2 in 2nd RA Bill	**0.00**	**Sqm**
							Qty Payable in this bill	**40.38**	**Sqm**

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

me of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba mple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & idening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

tem No: 9

Item Name: KSRB 14.15-1: Providing marble slab flooring 20mm thick with edges of slab machine cut, for flooring, treads of steps and landings laid on a bed of 25mm thick cement mortar 1:6 mix, to line and level, jointed with cement slurry curing, rubbing, polishing complete finishing with flush pointing using white cement including cost of materials, HOM of machineries, labour, curing complete as per specifications.

20/7/22

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Kitchen @ Sai Baba Temple						
	civil	1.00	3.60	1.00	1.00	1.00		3.60	
							Total Qty Work Done	3.60	Sqm
							Add Qty,EMB No-1 in 1st RA Bill	62.91	Sqm
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Sqm
							Total Work Done	66.51	Sqm
							DPQ Qty,EMB No-1 in 1st RA Bill	62.91	Sqm
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Sqm
							Qty Payable in this bill	3.60	Sqm

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS * CIVIL * Bangalore

Consultant Representative

20/7/2022

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division
20/7/22

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 10

20/7/22

Item Name: Providing and fixing in position 12mm thick plaster of paris (gypsum anhydrous) for ceiling reinforced with hessian cloth flat surface upto a height of 5m above floor level over aluminium 25mm/6mm with 10mm gap in between and reinforced with rabbit wire mesh fixed to metal frames ncluding cost of materials,labour,curing complete as per specification

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
				Sai Baba Temple					
	Temple	2.00	22.50	0.15	0.15	0.15		6.75	
		2.00	8.90	0.15	0.15	0.15		2.67	
		2.00	6.41	0.15	0.15	0.15		1.92	
	Prayer Hall	2.00	20.20	0.15	0.15	0.15		6.06	
		2.00	8.80	0.15	0.15	0.15		2.64	
	Stages-1	2.00	10.20	0.15	0.15	0.15		3.06	
		2.00	8.90	0.15	0.15	0.15		2.67	
	Stages-2	2.00	10.20	0.15	0.15	0.15		3.06	
		2.00	8.90	0.15	0.15	0.15		2.67	
	Temple	2.00	22.50	0.30	0.30	0.30		13.50	
		2.00	8.90	0.30	0.30	0.30		5.34	
		2.00	6.41	0.30	0.30	0.30		3.85	
		2.00	20.50	0.30	0.30	0.30		12.30	
							Total Qty Work Done	66.49	Sqm
							Add Qty,EMB No-1 in 1st RA Bill	623.54	Sqm
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Sqm
							Total Work Done	690.03	Sqm
							DPQ Qty,EMB No-1 in 1st RA Bill	623.54	Sqm
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Sqm
							Qty Payable in this bill	66.49	Sqm

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

20/7/2022

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple & Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 11

Item Name: KSRB 15-5.1: Providing rough plastering 15mm thick in single coat with cement mortor 1:4, to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.

10/5/22

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Purohita House- Toilet Room						
	Ground Floor-Toilet	2.0	1.20	2.10	2.10	2.10		5.04	
		2.0	1.50	2.10	2.10	2.10		6.30	
	First Floor-Toilet	2.0	1.50	2.10	2.10	2.10		6.30	
		2.0	1.20	2.10	2.10	2.10		5.04	
	Deductions								
	D2	-2.0	0.75	2.10	2.10	2.10		-3.15	
	V	-2.0	0.60	0.60	0.60	0.60		-0.72	

Total Qty Work Done	**18.81**	**Sqm**
Add Qty,EMB No-1 in 1st RA Bill	**0.00**	**Sqm**
Add Qty,EMB No-2 in 2nd RA Bill	**0.00**	**Sqm**
Total Work Done	**18.81**	**Sqm**
DPQ Qty,EMB No-1 in 1st RA Bill	**0.00**	**Sqm**
Add Qty,EMB No-2 in 2nd RA Bill	**0.00**	**Sqm**
Qty Limited	**16.20**	**Sqm**

Contractor Representative

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

10/05/2022

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

me of Work:- Construction of Arch and Providing Interlocking Tiles in Front of Sai Baba mple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & dening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

tem No: 12

m Name: KSRB 14.4 : Providing and laying flooring and steps fine dressed granite stone slabs 40mm thick on cement mortar bed 1:6, 25 mm thick, and pointed with cement mortar 1:3 over existing cement concrete bed, including cost of materials, labour, curing complete as per specifications. Specification No. KBS 14.26

14 20/7/22

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
					Ground Floor Stair Case				
	1st Flight								
	Steps-Treads	19.0	0.70	0.25	0.25	0.25		3.33	
	Riser	20.0	0.70	0.15	0.15	0.15		2.10	
	Landing	1.0	2.50	1.00	1.00	1.00		2.50	
	2nd Flight								
	Steps-Treads	4.0	0.70	0.25	0.25	0.25		0.70	
	Riser	5.0	0.70	0.15	0.15	0.15		0.53	
					Building Surroundings				
	Back side	1.0	19.60	0.90	0.90	0.90		17.64	
	side	1.0	8.70	0.70	0.70	0.70		6.09	
		1.0	9.30	1.10	1.10	1.10		10.23	
	Front Side	1.0	5.40	1.40	2.30	1.85		9.99	
	Deductions								
	Chamber	-7.0	0.60	0.60	0.60	0.60		-2.52	
	Sump Cover	-1.0	0.60	0.60	0.60	0.60		-0.36	
							Total Qty Work Done	50.22	Sqm
							Qty Limited	50.00	Sqm
							Add Qty,EMB No-1 in 1st RA Bill	0.00	Sqm
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Sqm
							Total Work Done	50.00	Sqm
							DPQ Qty,EMB No-1 in 1st RA Bill	0.00	Sqm
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Sqm
							Qty Payable in this bill	50.00	Sqm

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

20/7/2022

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

20/7/22

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

me of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba mple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & dening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

tem No: 13

m Name: Providing Full nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work,HOM of equipment etc., complete as per specification1

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
							Total Qty Work Done	0.00	Sqm
							Add Qty,EMB No-1 in 1st RA Bill	86.80	Sqm
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Sqm
							Total Work Done	86.80	Sqm
							DPQ Qty,EMB No-1 in 1st RA Bill	86.80	Sqm
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Sqm
							Qty Payable in this bill	Nill	Sqm

Contractor Representative

Consulting Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

me of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai ba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

em No: 14

Item Name: Providing teak wood frames of doors, windows, clerestory windows, ventilators, and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications. Specification No. KBS 9.33

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Add Qty,EMB No-1 in 1st RA Bill					0.78	Cum
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Cum
			Total Work Done					0.78	Cum
			DPQ Qty,EMB No-1 in 1st RA Bill					0.78	Cum
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Cum
			Qty Payable in this bill					Nill	Cum

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 15

Item Name: Providing and fixing in position fully panelled teak wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures).Specification No.9.34.

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Add Qty,EMB No-1 in 1st RA Bill					13.44	Sqm
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Sqm
			Total Work Done					13.44	Sqm
			DPQ Qty,EMB No-1 in 1st RA Bill					13.44	Sqm
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Sqm
			Qty Payable in this bill					Nill	Sqm

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS ★ Bangalore

Consultant Representative

20/8/2022

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

me of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba mple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & dening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet
3rd And Final Bill

tem No: 16

20/7/22

Item Name: Providing & fixing of glazed 2 Track-2 Panel Sliding Windows made out of multi Chamered uPVC section with TPV gaskets having isolated drainage and reinforced with Galvanized iron profiles through out the window .The outer frame having a overall size of 60x45 mm with reinforcement of 1mm thickness and sash with overall size 39x58 mm with reinforcement of 1.5 mm thickness. Glazing bead for fixing of glass shall be of size 20x18mm and coextruded with gasket. Windows shall be provided with 5mm plain float glass, standard hardware & single point locking system of flush lock, Wall thickness of frame & sash shall be 2-2.2mm

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Purohith Building								
	Windows	1.00	1.45	1.00	1.00	1.00		1.45	
							Total Qty Work Done	**1.45**	**Sqm**
							Add Qty,EMB No-1 in 1st RA Bill	**1.50**	**Sqm**
							Add Qty,EMB No-2 in 2nd RA Bill	**0.00**	**Sqm**
							Total Work Done	**2.95**	**Sqm**
							DPQ Qty,EMB No-1 in 1st RA Bill	**1.50**	**Sqm**
							Add Qty,EMB No-2 in 2nd RA Bill	**0.00**	**Sqm**
							Qty Payable in this bill	**1.45**	**Sqm**

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

4/7/2022

Assistant Engineer
Ward No 17

20/7/22

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet
3rd And Final Bill

Item No: 17

Item Name: Fixing of door frame in an existing opening including embedding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debries with lead upto 50m. including cost of materials, labour charges, complete as per Specification.

SLNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Add Qty,EMB No-1 in 1st RA Bill					2.00	Nos
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Nos
			Total Work Done					2.00	Nos
			DPQ Qty,EMB No-1 in 1st RA Bill					2.00	Nos
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Nos
			Qty Payable in this bill					Nill	Nos

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS ★ Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

me of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba mple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & dening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet
3rd And Final Bill

em No: 18

20/7/22

Item Name: Providing and fixing M.S.grill work for windows and ventilators weighing 21 kg/sqm using M.S. flats, or M.S.square rods, or combination of M.S.flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifictions. Specification No. KBS 7.12

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Purohith Building								
	Windows	1.00	1.50	1.00	1.00	1.00		1.50	
							Total Qty Work Done	**31.50**	**Kgs**
							Add Qty,EMB No-1 in 1st RA Bill	**31.50**	**Kgs**
							Add Qty,EMB No-2 in 2nd RA Bill	**0.00**	**Kgs**
							Total Work Done	**63.00**	**Kgs**
							DPQ Qty,EMB No-1 in 1st RA Bill	**31.50**	**Kgs**
							Add Qty,EMB No-2 in 2nd RA Bill	**0.00**	**Kgs**
							Qty Payable in this bill	**31.50**	**Kgs**

QUALITY CONSULTANTS & ENGINEERS CIVIL Bangalore

Contractor Representative

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 19

Item Name: KSRB 15-17.6: Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications (P.No.57, I.No.15.60.1. of PW,P&IWTD SR 2018-19)

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Add Qty,EMB No-1 in 1st RA Bill					13.44	Sqm
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Sqm
			Total Work Done					13.44	Sqm
			DPQ Qty,EMB No-1 in 1st RA Bill					13.44	Sqm
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Sqm
			Qty Payable in this bill					Nill	Sqm

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS ★ Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet
3rd And Final Bill

Item No: 20

Item Name: Providing and applying enamel metal paint two coats (Excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materails, labour, complete as per specifications.

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
					Add Qty,EMB No-1 in 1st RA Bill			31.20	Sqm
					Add Qty,EMB No-2 in 2nd RA Bill			0.00	Sqm
					Total Work Done			31.20	Sqm
					DPQ Qty,EMB No-1 in 1st RA Bill			31.20	Sqm
					Add Qty,EMB No-2 in 2nd RA Bill			0.00	Sqm
					Qty Payable in this bill			Nill	Sqm

Contractor Representative

Consultant Representative

QUALITY CONSULTANTS & ENGINEERS ★ Bangalore

Assistant Engineer
Ward No 17

20/9/2022

Asst.Executive Engineer
Yashwanthapura Sub-Division

20/9/2022

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

e of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba iple And Construction of RCC Roof for Ramp Near Ganesha Temple In Ward No 17 & ening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

m No: 21

20/7/22

m Name:

Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc. consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75kg/sqm conforming admixed with proprietary water proofing compound conforming to IS:2645 over the RCC slab after cleaning the surface before treatment. (b) laying cement concrete using broken brick bats 25mm to 100mm size with 50% of cement mortar 1:5 admixed with proprietary water proofing compound conforming IS:2645 over 20mm thick layer of cement layer of cement mortar 1:5 admixed with proprietary water proofing compound to required slope and treating similarly the adjoining walls upto 300mm height including rounding off junction of walls and slabs, (c) after two days of proper curing, applying a second coat of cement lurry admixed with proprietary water proofing compound (d) Finishing the surface with 20mm thick jointless cement mortar of mix 1:4 admixed with proprietary water proofing compound and finally finishing the surface with trowel and neat cement slurry and making of 3000x300mm square, (e) the whole terrace so finished shall be flooded with water for a minimum period of two weeks for curing and for final test including cost of materials, labour complete as per specifications. (P.No.68, I.No.10.2 of PW, P&IWTD S.R 2018-19)

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Above Sai Baba Temple						
	Temple	1.00	4.37	8.90	8.90	8.90		38.89	
						Total Qty Work Done		38.89	Sqm
						Add Qty,EMB No-1 in 1st RA Bill		584.56	Sqm
						Add Qty,EMB No-2 in 2nd RA Bill		0.00	Sqm
						Total Work Done		623.45	Sqm
						DPQ Qty,EMB No-1 in 1st RA Bill		584.56	Sqm
						Add Qty,EMB No-2 in 2nd RA Bill		0.00	Sqm
						Qty Payable in this bill		38.89	Sqm

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS ★ Bangalore

Consultant Representative

20/7/2022

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub Division

20/7/2022

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

e of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba ple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & ening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet
3rd And Final Bill

m No: 22

20/7/22

Item Name: Providing and laying in position Yelahanka tiles of size 250 x 250mm of approved quality and make, over a bed of cement mortar 1:3 an average thickness 25mm over weather proof course and pointed with cement mortar 1:3 mix with red oxide including curing cost of materials, labour complete as per specifications.

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
					Above Sai Baba Temple				
	Temple	1.00	4.37	8.90	8.90	8.90		38.89	
							Total Qty Work Done	38.89	Sqm
							Add Qty,EMB No-1 in 1st RA Bill	584.56	Sqm
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Sqm
							Total Work Done	623.45	Sqm
							DPQ Qty,EMB No-1 in 1st RA Bill	584.56	Sqm
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Sqm
							Qty Payable in this bill	38.89	Sqm

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS * Bangalore

Consultant Representative

20/7/2022

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

20/7/2022

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No:	23
Item Name:	Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit / casing caping using 1100V grade, copper conductor flecxible multistrand FRLS PVC insulated, 2x.1.5Sqmm cable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/ PVC round block.complete for each outlet. Point wirig using class A Materials a) Short point upto 3.0M from tapping point to outlet via switch box

SLNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
					Add Qty,EMB No-1 in 1st RA Bill			3.00	Each
					Add Qty,EMB No-2 in 2nd RA Bill			0.00	Each
					Total Work Done			3.00	Each
					DPQ Qty,EMB No-1 in 1st RA Bill			3.00	Each
					Add Qty,EMB No-2 in 2nd RA Bill			0.00	Each
					Qty Payable in this bill			Nill	Each

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS * Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple In Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 24

Item Name: Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit / casing caping using 1100V grade, copper conductor flecxible multistrand FRLS PVC insulated, 2x.1.5Sqmm cable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/ PVC round block.complete for each outlet. Point wirig using class A Materials b) Medium point above 3.0M upto 6.0M from tapping point to outlet via switch box

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
							Add Qty,EMB No-1 in 1st RA Bill	45.00	Each
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
							Total Work Done	45.00	Each
							DPQ Qty,EMB No-1 in 1st RA Bill	45.00	Each
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
							Qty Payable in this bill	Nill	Each

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS ★ Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

e of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And struction of RCC Roof for Ramp Near Ganesha Temple In Ward No 17 & Widening and Improvements to d From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

m No: 25

Item lame: Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit / casing caping using 1100V grade, copper conductor flecxible multistrand FRLS PVC insulated, 2x.1.5Sqmm cable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/ PVC round block.complete for each outlet. Point wirig using class A Materials c) Long point above 6.0M upto 10.0M from tapping point to outlet via switch box

SLNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Add Qty,EMB No-1 in 1st RA Bill					70.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Total Work Done					70.00	Each
			DPQ Qty,EMB No-1 in 1st RA Bill					70.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Qty Payable in this bill					Nill	Each

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS CIVIL Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 26

Item Name: Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit / casing caping using 1100V grade, copper conductor flecxible multistrand FRLS PVC insulated, 2x.1.5Sqmm cable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/ PVC round block.complete for each outlet. Point wirig using class A Materials d) Two outlet in a row, above 3.0M upto 6.0M from tapping point to outlet via switch box

SLNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Add Qty,EMB No-1 in 1st RA Bill					40.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Total Work Done					40.00	Each
			DPQ Qty,EMB No-1 in 1st RA Bill					40.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Qty Payable in this bill					Nill	Each

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS * Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 27

Item Name: Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit / casing caping using 1100V grade, copper conductor flecxible multistrand FRLS PVC insulated, 2x.1.5Sqmm cable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/ PVC round block.complete for each outlet. Point wirig using class A Materials e) Three outlet in a row, above 6.0M upto 10.0M from tapping point to outlet via switch box

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
					Add Qty,EMB No-1 in 1st RA Bill			15.00	Each
					Add Qty,EMB No-2 in 2nd RA Bill			0.00	Each
					Total Work Done			15.00	Each
					DPQ Qty,EMB No-1 in 1st RA Bill			15.00	Each
					Add Qty,EMB No-2 in 2nd RA Bill			0.00	Each
					Qty Payable in this bill			Nill	Each

Contractor Representative

Consultant Representative

QUALITY CONSULTANTS & ENGINEERS * CIVIL

Bangalore

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple In Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 28

Item Name: Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.Cwall c) 6 Ways

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Add Qty,EMB No-1 in 1st RA Bill					40.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Total Work Done					40.00	Each
			DPQ Qty,EMB No-1 in 1st RA Bill					40.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Qty Payable in this bill					Nill	Each

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS ★ Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Vashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 29

Item Name: Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.Cwall d) 8Way

SLNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
								Add Qty,EMB No-1 in 1st RA Bill	40.00 Each
								Add Qty,EMB No-2 in 2nd RA Bill	0.00 Each
								Total Work Done	40.00 Each
								DPQ Qty,EMB No-1 in 1st RA Bill	40.00 Each
								Add Qty,EMB No-2 in 2nd RA Bill	0.00 Each
								Qty Payable in this bill	Nill Each

Contractor Representative

Consultant Representative

CIVIL CONSULTANTS & ENGINEERS ★ Bangalore

20/10/2022

Assistant Engineer
Ward No 17

20/10/2022

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles in Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Sl No:	30
Item Name:	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.Cwall e) 10-12Way

SL NO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
							Add Qty,EMB No-1 in 1st RA Bill	40.00	Each
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
							Total Work Done	40.00	Each
							DPQ Qty,EMB No-1 in 1st RA Bill	40.00	Each
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
							Qty Payable in this bill	Nill	Each

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple In Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No:	31
Item Name:	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. b) 4Module

SL.NO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Add Qty,EMB No-1 in 1st RA Bill					45.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Total Work Done					45.00	Each
			DPQ Qty,EMB No-1 in 1st RA Bill					45.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Qty Payable in this bill					Nill	Each

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

me of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And struction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

n No:	32
tem me:	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. d) 8Module

LNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
							Add Qty,EMB No-1 in 1st RA Bill	45.00	Each
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
							Total Work Done	45.00	Each
							DPQ Qty,EMB No-1 in 1st RA Bill	45.00	Each
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
							Qty Payable in this bill	Nill	Each

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS

Bad...

20/10/2022

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple In Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 33

Item Name: Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. e) 10-12 Module

SL.NO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
					Add Qty,EMB No-1 in 1st RA Bill			30.00	Each
					Add Qty,EMB No-2 in 2nd RA Bill			0.00	Each
					Total Work Done			30.00	Each
					DPQ Qty,EMB No-1 in 1st RA Bill			30.00	Each
					Add Qty,EMB No-2 in 2nd RA Bill			0.00	Each
					Qty Payable in this bill			Nill	Each

Contractor Representative

QUALITY CONSULTANTS ENGINEERS Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple In Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Sh No:	34
Item Name:	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. f) 16-18 Module

SLNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
							Add Qty,EMB No-1 in 1st RA Bill	45.00	Each
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
							Total Work Done	45.00	Each
							DPQ Qty,EMB No-1 in 1st RA Bill	45.00	Each
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
							Qty Payable in this bill	Nill	Each

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 35

Item Name: Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293.6Amps one Way

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
							Add Qty,EMB No-1 in 1st RA Bill	250.00	Each
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
							Total Work Done	250.00	Each
							DPQ Qty,EMB No-1 in 1st RA Bill	250.00	Each
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
							Qty Payable in this bill	Nill	Each

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

me of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And struction of RCC Roof for Ramp Near Ganesha Temple In Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

h No: 36

em me: Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 12936Amps Two way

NO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
								Add Qty,EMB No-1 in 1st RA Bill	300.00	Each
								Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
								Total Work Done	300.00	Each
								DPQ Qty,EMB No-1 in 1st RA Bill	300.00	Each
								Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
								Qty Payable in this bill	Nill	Each

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 37

Item Name: Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. 6Amps 3way socket

SLNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Add Qty,EMB No-1 in 1st RA Bill					92.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Total Work Done					92.00	Each
			DPQ Qty,EMB No-1 in 1st RA Bill					92.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Qty Payable in this bill					Nill	Each

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS ★ Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 38

Item Name: Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. d) Steeped fan Regulator

SLNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
							Add Qty,EMB No-1 in 1st RA Bill	65.00	Each
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
							Total Work Done	65.00	Each
							DPQ Qty,EMB No-1 in 1st RA Bill	65.00	Each
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
							Qty Payable in this bill	Nill	Each

Contractor Representative

CIVIL QUALITY CONSULTANTS Bangalore ENGINEERS

Consultant Representative

20/10/2022

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple In Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 39

Item Name: Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293.e) 16Amps one way switch

SLNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
								Add Qty,EMB No-1 in 1st RA Bill	45.00	Each
								Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
								Total Work Done	45.00	Each
								DPQ Qty,EMB No-1 in 1st RA Bill	45.00	Each
								Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
								Qty Payable in this bill	Nill	Each

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

30/3/2022

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

e of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And truction of RCC Roof for Ramp Near Ganesha Temple In Ward No 17 & Widening and Improvements to From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

No:	40
em me:	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293 ñ 6Amps Bell push

LNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
							Add Qty,EMB No-1 in 1st RA Bill	65.00	Each
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
							Total Work Done	65.00	Each
							DPQ Qty,EMB No-1 in 1st RA Bill	65.00	Each
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
							Qty Payable in this bill	Nill	Each

Contractor Representative

Consultant Representative

QUALITY CONSULTANTS & ENGINEERS

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 41

Item Name: Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293 g) 6/16Amps universal socket

SL NO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
							Add Qty,EMB No-1 in 1st RA Bill	75.00	Each
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
							Total Work Done	75.00	Each
							DPQ Qty,EMB No-1 in 1st RA Bill	75.00	Each
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Each
							Qty Payable in this bill	Nill	Each

Contractor Representative

Consultant Representative

QUALITY CONSULTANTS & CIVIL ENGINEERS

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles in Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple In Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 42

Name: Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293 h) TV/Telephone socket

SNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Add Qty,EMB No-1 in 1st RA Bill					45.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Total Work Done					45.00	Each
			DPQ Qty,EMB No-1 in 1st RA Bill					45.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Qty Payable in this bill					Nill	Each

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

me of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And
truction of RCC Roof for Ramp Near Ganesha Temple In Ward No 17 & Widening and Improvements to
Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

No:	43								
em	Supply and fixing of 6Amps bell buzzer on existing switch board.								
me:									
NO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Add Qty,EMB No-1 in 1st RA Bill					1.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Total Work Done					1.00	Each
			DPQ Qty,EMB No-1 in 1st RA Bill					1.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Qty Payable in this bill					Nill	Each

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles in Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple In Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 44

Item Name: OPEN Conduit System:Supplying following size heavy guage PVC conduit pipe confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, and fixing using inverted wood plugs in case of RCC ceiling and RCC wall/ stone structure or rawl plug in case of brick wall and cement plastering the damaged portion using heavy gaguge saddles at an interval of 700 mm using N F screws . a) 19mm dia 2mm thick

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Add Qty,EMB No-1 in 1st RA Bill					900.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Total Work Done					900.00	Each
			DPQ Qty,EMB No-1 in 1st RA Bill					900.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Qty Payable in this bill					Nill	Each

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS * Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles in Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Footpath From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Page No: 45 — 20/7/22

Description: OPEN Conduit System:Supplying following size heavy guage PVC conduit pipe confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, and fixing using inverted wood plugs in case of RCC ceiling and RCC wall/ stone structure or rawl plug in case of brick wall and cement plastering the damaged portion using heavy gaguge saddles at an interval of 700 mm using N F screws . b) 25mm dia 2mm thick

SI NO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Sai Baba Temple Inside Pipes						
	False ceilling	2.00	29.00					58.00	
		2.00	27.00					54.00	
		2.00	17.50					35.00	
		2.00	18.90					37.80	
		2.00	29.00					58.00	
		2.00	30.00					60.00	
		2.00	17.50					35.00	
		2.00	19.00					38.00	
	Truss Work	2.00	17.50					35.00	
		2.00	19.50					39.00	
							Total Work Done	449.80	
							Add Qty,EMB No-1 in 1st RA Bill	350.00	Mtr
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Mtr
							Total Work Done	799.80	Mtr
							DPQ Qty,EMB No-1 in 1st RA Bill	350.00	Mtr
							Add Qty,EMB No-2 in 2nd RA Bill	0.00	Mtr
							Qty Payable in this bill	449.80	Mtr

Contractor Representative

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And truction of RCC Roof for Ramp Near Ganesha Temple In Ward No 17 & Widening and Improvements to From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

No: 46

Name: OPEN Conduit System:Supplying following size heavy guage PVC conduit pipe confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, and fixing using inverted wood plugs in case of RCC ceiling and RCC wall/ stone structure or rawl plug in case of brick wall and cement plastering the damaged portion using heavy gaguge saddles at an interval of 700 mm using N F screws . c) 32mm dia 2.5mm thick

NO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
					Add Qty,EMB No-1 in 1st RA Bill			350.00	Each
					Add Qty,EMB No-2 in 2nd RA Bill			0.00	Each
					Total Work Done			350.00	Each
					DPQ Qty,EMB No-1 in 1st RA Bill			350.00	Each
					Add Qty,EMB No-2 in 2nd RA Bill			0.00	Each
					Qty Payable in this bill			Nill	Each

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS CIVIL Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

Item No: 47

Description: CONCEALED Conduit System: Supplying heavy gauge pvc conduit pipe ...dia...mm thick with suitable size bends, metal Junction boxes adhesive paste etc.,,by groove cutting in the wall and fixing by bracing U & J hooks and Cement plasteriing upto the wall surface and run wirh 18 SWG GI fish wire run throughout the conduit where ever necessary. 19/ 20 mm dia 2mm thick

NO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Add Qty,EMB No-1 in 1st RA Bill					550.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Total Work Done					550.00	Each
			DPQ Qty,EMB No-1 in 1st RA Bill					550.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Qty Payable in this bill					Nill	Each

Contractor Representative

Consulting Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Footpath From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

No:	48
Name:	CONCEALED Conduit System: Supplying heavy gauge pvc conduit pipe ...dia...mm thick with suitable size bends, metal Junction boxes adhesive paste etc...by groove cutting in the wall and fixing by bracing U & J hooks and Cement plasteriing upto the wall surface and run wirh 18 SWG GI fish wire run throughout the conduit where ever necessary. 25 mm dia 2mm thick

NO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Add Qty,EMB No-1 in 1st RA Bill					350.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Total Work Done					350.00	Each
			DPQ Qty,EMB No-1 in 1st RA Bill					350.00	Each
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Each
			Qty Payable in this bill					Nill	Each

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS * CIVIL * Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

me of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And truction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over

Measurement Sheet

3rd And Final Bill

No:	49
m:	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multisand Copper with low conductor resistance single core wire in open or consealed system of wiring
ne:	with specified IS-694:1990 & confirming to GTP of Group-A. b) 1.5sqmm

NO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Add Qty,EMB No-1 in 1st RA Bill					5000.00	Mtr
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Mtr
			Total Work Done					5000.00	Mtr
			DPQ Qty,EMB No-1 in 1st RA Bill					5000.00	Mtr
			Add Qty,EMB No-2 in 2nd RA Bill					0.00	Mtr
			Qty Payable in this bill					Nil	Mtr

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

Assistant Engineer
Ward No 17

Asst.Executive Engineer
Yashwanthapura Sub-Division

Scanned with CamScanner